CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/VC/CSR-09/138a/CEMENT/2016-17 Date: 09.09.2016

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer**, Byatarayanapura Sub Division, BBMP, Bangalore.
*AGENCY		**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
*NAME OF THE WORK	:	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
REFERENCE		AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
SAMPLE ID	:	Cement
SAMPLE RECEIVED ON	:	08.09.2016
PERIOD OF TESTING	:	08.09.2016 to 09.09.2016

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	28.50 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	140 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	490 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

AE

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/VC/CSR-09/138a/SAND-Gradation/2016-17 : 09.09.2016

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. V. Chandrappa,**
#681, Dasarahalli, Bangalore – 24.

*** Name of Work** : Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.

Reference : AEE(BS)/PR/21/2016-17 Dated: 08.09.2016

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates

Sample Received on : 08.09.2016

Date of Testing : 09.09.2016

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	97.00	90-100	90-100	90-100	95-100
2.36	81.00	60-95	75-100	85-100	95-100
1.18	59.50	30-70	55-90	75-100	90-100
600 Micron	30.00	15-34	35-59	60-79	80-100
300 Micron	13.00	5-20	8-30	12-40	15-50
150 Micron	3.50	0-10	0-10	0-10	0-15

*Information is furnished by the Customer/Representative.

Remarks : This sample is under Zone-I specific limits.

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/VC/CSR-09/138a/AGG/GR/2016-17 : 09.09.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
* Name of Work	: Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	: AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
Technical Reference	: IS : 2386 Part 1 -1963 RA-2007
Sample ID	: Coarse Aggregates (40mm)
Sample Received on	: 08.09.2016
Date of Testing	: 09.09.2016

Total Wt. of Aggregates in gms= **7000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	97.36	95-100	85-100
20	37.14	30-70	0-20
10	18.57	10-35	0-5
4.75	2.14	0-5	-

* Information is furnished by the Customer/Representative

Civil-Tech Consultants & Engineers Bangalore

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/VC/CSR-09/138a/AGG/GR/2016-17 : 09.09.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
* Name of Work	: Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	: AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
Technical Reference	: IS : 2386 Part 1 -1963 RA-2007
Sample ID	: Coarse Aggregates (20mm)
Sample Received on	: 08.09.2016
Date of Testing	: 09.09.2016

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS :383-1970 (RA- 2007)	
		Graded	Single Sized
40	100	100	100
20	97.30	95-100	85-100
10	31.20	25-55	0-20
4.75	5.20	0-10	0-5

* Information is furnished by the Customer/Representative

Civil-Tech Consultants & Engineers Bangalore

Remarks : This sample is under Graded specific limits

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laborator
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/W.No.06/VC /STEEL/2016-17 09.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	:	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
Name of the Work	:	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	:	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
Date of Test	:	09.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	8	0.40	510	552	13.10	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/W.No.06/VC /STEEL/2016-17 09.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	:	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
Name of the Work	:	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	:	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
Date of Test	:	09.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	514	557	13.30	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/VC/CSR-09/138a/CUBE/2016-17 20.09.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
*Agency	: **Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
*Name of the work	: Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	: AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
*Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
*Grade of Concrete	: M_{20}
Compressive Strength as on	: 7th day
Sample Received on	: 20.09.2016

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	13.09.2016	20.09.2016	8.113	329.9	14.66
2	13.09.2016	20.09.2016	8.290	338.6	15.05
3	13.09.2016	20.09.2016	8.382	345.2	15.34

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/VC/CSR-09/138a/CUBE/2016-17 22.09.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
*Agency	: **Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
*Name of the work	: Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	: AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
*Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
*Grade of Concrete	: M_{20}
Compressive Strength as on	: 7th day
Sample Received on	: 22.09.2016

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	15.09.2016	22.09.2016	8.127	331.3	14.72
2	15.09.2016	22.09.2016	8.225	339.6	15.09
3	15.09.2016	22.09.2016	8.335	342.3	15.21

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/VC/CSR-09/138a/CUBE/2016-17 24.09.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*Customer : **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.

*Agency : **Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.

*Name of the work : Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.

Reference : AEE(BS)/PR/21/2016-17 Dated: 08.09.2016

*Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

*Grade of Concrete : M_{20}

Compressive Strength as on : 7th day

Sample Received on : 24.09.2016

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	17.09.2016	24.09.2016	8.198	328.5	14.60
2	17.09.2016	24.09.2016	8.268	336.6	14.96
3	17.09.2016	24.09.2016	8.380	345.2	15.34

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/VC/CSR-09/138a/CUBE/2016-17 26.09.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
*Agency	: **Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
*Name of the work	: Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	: AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
*Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
*Grade of Concrete	: M_{20}
Compressive Strength as on	: 7th day
Sample Received on	: 26.09.2016

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	19.09.2016	26.09.2016	8.125	330.2	14.68
2	19.09.2016	26.09.2016	8.235	340.6	15.14
3	19.09.2016	26.09.2016	8.336	352.3	15.66

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/VC/WMM/Gradation/2016-17 : 20.09.2016

GRADATION FOR WMM
MORTH TABLE-400-11

Customer : **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.

Agency : **Mr. V. Chandrappa,**
#681, Dasarahalli, Bangalore – 24.

Name of Work : Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.

Reference : AEE(BS)/PR/21/2016-17 Dated: 08.09.2016

Date of Testing : 20.09.2016

Material : WMM

Sample Location : WMM Mix Plant

Oven Dry Wt (gm): **7560**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	155	155	2.1	97.9	95-100
22.4	2410	2565	33.9	66.1	60-80
11.2	1035	3600	47.6	52.4	40-60
4.75	1120	4720	62.4	37.6	25-40
2.36	965	5685	75.2	24.8	15-30
0.600	850	6535	86.4	13.6	8-22
0.075	810	7345	97.2	2.8	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/VC/WMM/AIV/2016-17 20.09.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
Name of the Work	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
Source / Location	WMM Plant
Type of Mix	Wet Mix macadam
Date of Testing	20.09.2016

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	379	383	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	78	80	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	301	303	
4	Aggregate Impact value = percent fines	20.58	20.89	
	100* (W_2/W_1)%			21.07

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/VC/WMM/S-T/2016-17 20.09.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
Name of Work	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	20.09.2016

Result : Flakiness Index = **11.32%**

Elongation Index = **13.25%**

Result : Combined Flakiness & Elongation index 24.57%

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No: CTCE/BBMP/W.No.06/VC/CSR-09/138a/SDBC(QB)/2016-17 27.09.2016

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

*CUSTOMER	:	**Asst. Executive Engineer**, Byatarayanapura Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
*NAME OF THE WORK	:	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
REFERENCE	:	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
*SAMPLE ID	:	Bitumen
DATE OF SAMPLING	:	25.09.2016
DATE OF TESTING	:	27.09.2016

The results of the tests conducted on the bitumen sample using for Semi Dense Bituminous Concrete.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 °C, 1/10 mm	IS :1203 -1978 (RA-2009)	86	80 to 100
2	Softening point, °C	IS :1205 -1978 (RA-2009)	45	Min. 40
3	Ductility at 27°C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 75
4	Flash Point, °C	IS :1209 -1978 (RA-2009)	304	Min. 220

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

VISHWANATH .C
Quality Manager

****

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/VC/SDBC/AIV/2016-17 27.09.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
Name of the Work	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	27.09.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	380	381	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	80	81	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	300	300	
4	Aggregate Impact value = percent fines 100* (W_2/W_1)%	21.05	21.26	21.16

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing

****

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/VC/SDBC/Shape_T/2016-17 27.09.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
Name of Work	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
Technical Reference	IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	27.09.2016

Result : Flakiness Index = **11.78%**

Elongation Index = **13.25%**

Result : Combined Flakiness & Elongation index **25.03%**

Comments:

→ Maximum allowable Flakiness & Elongation Index for Semi Dense Bituminous Concrete is 30%

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/VC/SDBC/Bit/2016-17 28.09.2016

BITUMEN CONTENT DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

AS per IRC:SP:-1984

CUSTOMER	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
AGENCY	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
NAME OF THE WORK	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
REFERENCE	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
SAMPLE I/D	Roads in Chairman Veeranna Layout, Ward No.06, BBMP, Bangalore.
DATE OF TESTING	28.09.2016

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	475	474
3. Weight of Asphalt and Mineral matter Extracted, g	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	25	26.00
7. Bitumen content in %	5.00	5.20
8. Average	**5.10**	

Civil-Tech Consultants & Engineers Bangalore

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/VC/SDBC/Bit/2016-17 28.09.2016

BITUMEN CONTENT GRADATION DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

As per IS2386 and IRC:SP:11-1984

CUSTOMER	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
AGENCY	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
NAME OF THE WORK	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
REFERENCE	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
SAMPLE I/D	Roads in Chairman Veeranna Layout, Ward No.06, BBMP, Bangalore.
DATE OF TESTING	28.09.2016

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	35.58	7.49	7.49	92.51	90-100
4.75	263.2	55.41	62.90	37.10	35-51
2.36	52.32	11.01	73.92	26.08	24-39
1.18	36.25	7.63	81.55	18.45	15-30
0.3	32.15	6.77	88.32	11.68	9-19
0.075	32.25	6.79	95.11	4.89	3-8

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	33.26	7.02	7.02	92.98	90-100
4.75	265.5	56.01	63.03	36.97	35-51
2.36	34.25	7.23	70.26	29.74	24-39
1.18	36.35	7.67	77.92	22.08	15-30
0.3	35.15	7.42	85.34	14.66	9-19
0.075	45.25	9.55	94.89	5.11	3-8

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathinagara, Basaveshwaranagar, Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/VC/SDBC/AGG/2016-17 28.09.2016

Aggregate Gradation Test

IS : 2386 Part I

Customer	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	**Mr. V. Chandrappa,** #681, Dasarahalli, Bangalore – 24.
Name of the Work	Improvements to Roads and Drains at Chairman Veeranna Layout in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	AEE(BS)/PR/21/2016-17 Dated: 08.09.2016
Sample I / D	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete (SDBC)
Date of Testing	28.09.2016

Total Weight of Sample: **5100** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
13.2	0	0.0	0	100	100	Gradation satisfies Grade II MORTH specification
9.5	365	7.2	7.16	92.84	90-100	
4.75	2650	52.0	59.12	40.88	35-51	
2.36	710	13.9	73.04	26.96	24-39	
1.18	425	8.3	81.37	18.63	15-30	
0.3	315	6.2	87.55	12.45	9-19	
0.075	330	6.5	94.02	5.98	3-8	

Total Weight of Sample: **5200** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
13.2	0	0.0	0	100	100	Gradation satisfies Grade II MORTH specification
9.5	375	7.2	7.21	92.79	90-100	
4.75	2615	50.3	57.50	42.50	35-51	
2.36	625	12.0	69.52	30.48	24-39	
1.18	435	8.4	77.88	22.12	15-30	
0.3	335	6.4	84.33	15.67	9-19	
0.075	515	9.9	94.23	5.77	3-8	

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com